COMPLETION REPORT

	Name of Work	:	IMPROVEMENTS & ASPHALTING AT BABANNA LAYOUT, 1ST MAIN ROAD TO HESARAGATTA MAIN RAOD JUNCTION WARD NO. 12 OF SHETTYHALLI SUB-DIVISION.
2.	Sanctioned Estimate No. & Dt	:	JC/D2/AS/429/12-13. dt 28-02-2-2013 CE/D2/TS/8th/12-13. dt 04-03-2013
3.	Head of Account which is Chargeable	:	
4.	Work Order No. & Dt	:	EE/DD/WO/441/1213. dt 8-3-2013.
5.	Name of Contractor	:	TECHNICAL MANAGER, KRIDL
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 4908/16-17 Page No. 4907/17/1
8.	Check measurement of the Asst.	:	M.B. No. Page No. 4907 22/2
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	AEE Shettyhalli sub Division,
	incharge of the work	:	
10.	a) Asst. Engineer		Ravi. N.K
	b) Asst. Exe. Engineer		B.L. Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
43.00	426061 =0	—	39383 =0

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. (